COMPLETION REPORT

1	Name of the work	: Improvements to RCC drain & covering slab at Kalashrinagara main road & cross roads near Kaliyamma temple in W. No. 15 T. Dasarahalli
2	Sanctioned Estimate No. & Date	EE/DD/AE/174/16-17 dated 16-10-2017 CE/D2/95/227/16-17 date 24/10/2017
3	Head of Account which is chargeable	P. Code 1878
4	Instrument Order NO. & Date	BBMP/EE/DD/WO/74/2017-18 dated - 16-11-2017
5	Name Of Contractor	Technical Manger (West), Karnataka Rural Infrastructure Development limited, Project Impplementation unit, No. 280, 59th cross, 17TH 'C' Main road, 3rd 'Y' Block, Rajajinagar, Bangalore- 560 010.
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	N/A
7	Measurement recorded in	MB No - 648/17-18 63920 to 63927/1
8	Check Measurement of the Asst	Archana Siddaram Jadhav
9	Name of the office/official in charge of the work	Sub division Bagalagunte W-15
10	a) Asst. Eng/junior Eng	Archana Siddaram Jadhav
	b) Asst. Exe Engineer	Shivakumar adagur

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
Rs 5000000/-	Rs 4997899=00	———	2101=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. 26/03/18 ASSIATANT EXECUTIVE ENGINEER EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು